COMPLETION REPORT

Name of Work : **IMPROVMENTS TO CROSS AND MAIN ROAD AT SHETTYHALLI GATE PALYA SHETTYHALLI SUB-DIVISION IN WARD NO.12**

2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable : P0190
4. Work Order No. & Dt : WO/214/12-13, Dt:06/11/2012
5. Name of Contractor : **TECHNIVAL MANGER (WEST) KRIDL**
6a. Time stipulated for completion of work : 120 days
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1657/10-11 Page No. 165648/1 to 652/1
8. Check measurement of the Asst. : M.B. No. 1657/10-11 Page No. 165648/1 to 652/1
Asst. Exe. Eng. / Exe. Eng : BS Belur
9. Name of the Office / Official incharge of the work : BS Belur
10. a) Asst. Engineer : Ravi.N.K
b) Asst. Exe. Engineer : Ravi.N.K (Incharge)

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
3000000=00	32,60,617=00	260617=00	

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

Ravi.N.K. 30/5/13.
ASST.EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. (

Inspected on 30/5

30/5